

**國立宜蘭大學校務基金**  
**固定資產建設改良擴充計畫預算與實際進度比較表**

中華民國107年度

計畫名稱	全部計畫			預算數						
	金額	目標能量	進度起迄年月	可用預算數					合計	占全部計畫%
				以前年度保留數	本年度預算數	本年度奉准先行辦理數	調整數			
一般建築及設備計畫				87,515,379	111,252,000	80,417,000	0	279,184,379		
土地改良物			107.01 107.12	1,701,380	560,000	10,364,000	13,000	12,638,380		
土地改良物			107.01 107.12	1,701,380	560,000	10,364,000	13,000	12,638,380		
未完工程-土地改良物			107.01 107.12	0	0	0	0	0		
房屋及建築			107.01 107.12	76,263,025	0	40,556,000	0	116,819,025		
房屋及建築			107.01 107.12	76,263,025	0	40,556,000	0	116,819,025		
未完工程-房屋及建築			107.01 107.12	0	0	0	0	0		
機械及設備			107.01 107.12	9,550,974	82,553,000	26,677,000	-151,000	118,629,974		
機械及設備			107.01 107.12	9,550,974	82,553,000	26,677,000	-151,000	118,629,974		
訂購機件-機械及設備			107.01 107.12	0	0	0	0	0		
交通及運輸設備			107.01 107.12	0	3,350,000	0	2,533,000	5,883,000		
交通及運輸設備			107.01 107.12	0	3,350,000	0	2,533,000	5,883,000		
什項設備			107.01 107.12	0	24,789,000	2,820,000	-2,395,000	25,214,000		
什項設備			107.01 107.12	0	24,789,000	2,820,000	-2,395,000	25,214,000		
訂購機件-什項設備			107.01 107.12	0	0	0	0	0		
合計				87,515,379	111,252,000	80,417,000	0	279,184,379		

單位:新臺幣元

截至本年度累計數		算 數				未達成或超過預算之原因
金 額	占全部計畫 (%)	本 年 度 金 額	本年度金額占可用預算數 (%)	截至本年 度累計數 金 額	截至本年 度累計決 算數占累 計預算數 (%)	
279,184,379		259,711,489	93.03	259,711,489	93.03	
12,638,380		5,434,089	43.00	5,434,089	43.00	五結校區後續推動暨附屬工程:因配合使用單位需求辦理變更設計,致影響執行進度。
12,638,380		3,787,791	29.97	3,787,791	29.97	
0		1,646,298		1,646,298		
116,819,025		115,699,784	99.04	115,699,784	99.04	
116,819,025		3,649,515	3.12	3,649,515	3.12	
0		112,050,269		112,050,269		
118,629,974		112,437,848	94.78	112,437,848	94.78	
118,629,974		105,136,402	88.63	105,136,402	88.63	
0		7,301,446		7,301,446		
5,883,000		3,287,786	55.89	3,287,786	55.89	教稽大樓及體育館監視系統擴充設置:因部份設備需國外進口,致執行進度較預計落後。
5,883,000		3,287,786	55.89	3,287,786	55.89	
25,214,000		22,851,982	90.63	22,851,982	90.63	
25,214,000		19,327,380	76.65	19,327,380	76.65	
0		3,524,602		3,524,602		
279,184,379		259,711,489	93.03	259,711,489	93.03	