

國立宜蘭大學校務基金
固定資產建設改良擴充計畫預算與實際進度比較表
 中華民國112年度

計畫名稱	全 部 計 畫			預 算 數					
	金 額	目標能量	進度起迄年月	可 用 預 算 數					
				以前年度 保 留 數	本年度 預算數	本年度奉准 先行辦理數	調 整 數	合 計	占全部 計畫%
一般建築及設備計畫				38,051,327	297,932,000			335,983,327	
土地改良物			112.01 112.12		29,500,000			29,500,000	
土地改良物			112.01 112.12		29,500,000			29,500,000	
未完工程-土地改良物			112.01 112.12						
房屋及建築			112.01 112.12	24,151,380	164,761,000		-10,630,000	178,282,380	
房屋及建築			112.01 112.12	24,151,380	164,761,000		-10,630,000	178,282,380	
未完工程-房屋及建築			112.01 112.12						
機械及設備			112.01 112.12	13,899,947	81,235,000		-4,155,000	90,979,947	
機械及設備			112.01 112.12	13,899,947	81,235,000		-4,155,000	90,979,947	
訂購機件-機械及設備			112.01 112.12						
交通及運輸設備			112.01 112.12		6,831,000		1,490,000	8,321,000	
交通及運輸設備			112.01 112.12		6,831,000		1,490,000	8,321,000	
什項設備			112.01 112.12		15,605,000		13,295,000	28,900,000	
什項設備			112.01 112.12		15,605,000		13,295,000	28,900,000	
訂購機件-什項設備			112.01 112.12						
合 計				38,051,327	297,932,000			335,983,327	

單位:新臺幣元

		決 算 數				未達成或超過預算之原因
截至本年度累計數		本 年 度 金 額	本年度 金額占 可用預 算數 (%)	截至本年 度累計數 金 額	截至本年 度累計決 算數占累 計預算數 (%)	
金 額	占全部 計畫 (%)					
335,983,327		244,799,512	72.86	244,799,512	72.86	
29,500,000		26,732,951	90.62	26,732,951	90.62	
29,500,000		1,722,317	5.84	1,722,317	5.84	
		25,010,634		25,010,634		
178,282,380		98,881,432	55.46	98,881,432	55.46	「創新育成中心興建計畫」111年9月23日召開城南校區開發後續工程發包經費與策略研商會議，經檢討校區空間調整與搬遷順序急迫性，將調整經費集中資源先行支援「食品創客暨實習場域整建計畫」工程經費，本計畫暫緩執行。
178,282,380		6,363,090	3.57	6,363,090	3.57	
		92,518,342		92,518,342		
90,979,947		82,959,949	91.18	82,959,949	91.18	
90,979,947		70,713,232	77.72	70,713,232	77.72	
		12,246,717		12,246,717		
8,321,000		8,247,558	99.12	8,247,558	99.12	
8,321,000		8,247,558	99.12	8,247,558	99.12	
28,900,000		27,977,622	96.81	27,977,622	96.81	
28,900,000		25,581,925	88.52	25,581,925	88.52	
		2,395,697		2,395,697		
335,983,327		244,799,512	72.86	244,799,512	72.86	