

國立宜蘭大學校務基金
固定資產建設改良擴充計畫預算與實際進度比較表
 中華民國113年度

計畫名稱	全 部 計 畫			預 算 數					
	金 額	目標能量	進度起迄年月	可 用 預 算 數					
				以前年度 保 留 數	本年度 預算數	本年度奉准 先行辦理數	調 整 數	合 計	占全部 計畫%
一般建築及設備計畫					283,057,000	7,000,000		290,057,000	
土地改良物			113.01 113.12		26,641,000		-18,000,000	8,641,000	
土地改良物			113.01 113.12		26,641,000		-18,000,000	8,641,000	
未完工程-土地改良物			113.01 113.12						
房屋及建築			113.01 113.12		155,116,000	7,000,000	16,300,000	178,416,000	
房屋及建築			113.01 113.12		155,116,000	7,000,000	16,300,000	178,416,000	
未完工程-房屋及建築			113.01 113.12						
機械及設備			113.01 113.12		78,296,000		-4,506,000	73,790,000	
機械及設備			113.01 113.12		78,296,000		-4,506,000	73,790,000	
交通及運輸設備			113.01 113.12		7,688,000		-4,994,000	2,694,000	
交通及運輸設備			113.01 113.12		7,688,000		-4,994,000	2,694,000	
什項設備			113.01 113.12		15,316,000		11,200,000	26,516,000	
什項設備			113.01 113.12		15,316,000		11,200,000	26,516,000	
訂購機件-什項設備			113.01 113.12						
合 計					283,057,000	7,000,000		290,057,000	

單位:新臺幣元

		決 算 數				未達成或超過預算之原因
截至本年度累計數		本 年 度 金 額	本年度 金額占 可用預 算數 (%)	截至本年 度累計數 金 額	截至本年 度累計決 算數占累 計預算數 (%)	
金 額	占全部 計畫 (%)					
290,057,000		274,081,571	94.49	274,081,571	94.49	
8,641,000		7,916,250	91.61	7,916,250	91.61	
8,641,000		7,298,592	84.46	7,298,592	84.46	
		617,658		617,658		
178,416,000		168,980,799	94.71	168,980,799	94.71	
178,416,000		10,687,546	5.99	10,687,546	5.99	
		158,293,253		158,293,253		
73,790,000		69,801,068	94.59	69,801,068	94.59	
73,790,000		69,801,068	94.59	69,801,068	94.59	
2,694,000		2,245,442	83.35	2,245,442	83.35	主要係亮點計畫部分案件因無廠商投標流標，致無法如期完成採購付款作業。
2,694,000		2,245,442	83.35	2,245,442	83.35	
26,516,000		25,138,012	94.80	25,138,012	94.80	
26,516,000		23,713,225	89.43	23,713,225	89.43	
		1,424,787		1,424,787		
290,057,000		274,081,571	94.49	274,081,571	94.49	